Pre-Import Machine Inspection Report

⚙️ Machine Details	
Report ID: MAC-INS: MAC-INJ-2026-026	**Date of Inspection: 12 August 2026**
Case File Reference: MAC-CF-2026-014	**Inspector Name:** [redacted]
Purchase Order Number: [redacted]	**Inspection Location:Factory floor, supplier premises**
Supplier / Factory Name: [redacted]	**Production Supervisor:** [redacted]

PART 1: MOTOR NAMEPLATE

1.1 Nameplate Photo

[Photo 1: Attached] Motor nameplate close-up, showing brand, model, serial, and full electrical data.
Photo timestamp: 12 August 2026 10:22 local. GPS: factory address matched.

1.2 Nameplate Data: Recorded vs. Quoted

S/N	Field	Quoted (PO)	Actual (Nameplate)	Details
1	Manufacturer	Siemens	Siemens	✓
2	Model	1LE1	1LE1	✓
3	Serial Number	—	3G1K 0924 44001	✓
4	Frame Size	200L	200L	✓

5	Power	15 kW	15 kW	✓
6	Voltage	415V	400V	✗
7	Phase	3	3	✓
8	Frequency	50 Hz	50 Hz	✓
9	Full-Load Current	28.5 A	30.2 A	Note 1
10	Speed	1480 RPM	1475 RPM	✓
11	Service Factor	1.15	1.15	✓
12	Efficiency Class	IE3	IE3	✓
13	IP Rating	IP55	IP55	✓
14	Insulation Class	F	F	✓

Macacy Consulting

Note 1: Current of 30.2 A is within tolerance for the 400V rating. If the machine runs on 415V, current will rise proportionally, still within winding capability.

1.3 Compatibility Analysis
415V facility supply vs. 400V nameplate: 3.75% above rated voltage **within ±10% tolerance** but at the higher end

Recommendation: Install motor with a stabiliser OR request supplier to confirm winding can tolerate 415V continuous operation. Written confirmation required before shipment.

Inspector's Name: [redacted]

Signature: [redacted]

Date: 12 August 2026

Product Supervisor: [redacted]

Signature:

Date: 12 August 2026

1.4 Physical Condition

Check	Result
Nameplate legible	✓ Yes
No overheating / discoloration	✓ Clean
No physical damage to body or shaft	✓ Yes
Terminal box intact	✓ Yes
Ground connection secure	✓ Yes
Cooling fan / vents clear	✓ Yes
Shaft turns freely by hand	✓ Yes
No unusual noise when turned	✓ Silent
No oil or grease leakage	✓ Clean

Macacy Consulting

1.5 Verdict: Motor Nameplate

☐ Pass ☐ **HOLD** ☐ Fail

Reason: Voltage mismatch (400V nameplate vs. 415V facility). Within tolerance but requires supplier's written confirmation of 415V continuous-operation suitability before shipment.

Inspector's Name: [redacted]

Signature: [redacted]

Date: 12 August 2026

Product Supervisor: [redacted]

Signature:

Date: 12 August 2026

Verification points covered: Point 1 (Voltage), Point 5 (Motor nameplate rating), Point 16 (Components as quoted).

PART 2: CONTROL PANEL

2.1 Control Panel Photo

[Photo 2 Attached] Control panel face with all indicators, buttons, screen, and labels visible.
Photo timestamp: 12 Oct 2026 11:05 local.

2.2 Control Panel Data

Field	Recorded Value	Required	Match
PLC Brand	Siemens S7-1200	Siemens or equivalent	✓
PLC Model	1214C DC/DC/DC	—	✓
HMI Screen Size	7 inch	7–10 inch	✓
HMI Model	Siemens KTP700	—	✓
Interface Language — Screen	English	English	✓
Interface Language — Alarms	English	English	✓
Interface Language — Manuals	English	English	✓
Interface Language — Safety	English	English	✓

Macacy Consulting

Inspector's Name: [redacted]

Signature: [redacted]

Date: 12 August 2026

Product Supervisor: [redacted]

Signature:

Date: 12 August 2026

Labels			
Voltage — Control Circuit	24V DC	24V DC	✓
Voltage — Main Supply	400V 3-phase	415V 3-phase	✗
Emergency Stop Present	✓ Yes	✓ Required	✓
Safety Interlocks	✓ Yes (2)	✓ Required	✓

2.3 Screen & Alarm Test

Test	Result
All alarm messages displayed in English	✓
Alarm log accessible without password	✓ (view only)
Parameter settings — editable	✓ With admin password
Password supplied to client	✓ Yes

Section 4: Operator Skill & Interface

Cycle time display	✓ Working
Production counter	✓ Working
Fault history readable	✓ 14 records visible, all

Inspector's Name: [redacted]

Signature: [redacted]

Date: 12 August 2026

Product Supervisor: [redacted]

Signature:

Date: 12 August 2026

	English

Macacy Consulting

Inspector's Name: [redacted]

Signature: [redacted]

Date: 12 August 2026

Product Supervisor: [redacted]

Signature:

Date: 12 August 2026